COMPLETION REPORT

1	Name of the work	Construction of culverts in Bagalagunte in ward no. 14
2	Sanctioned Estimate No. & Date	EE|DD|AS|45|16-17. d|30.12.2016 EE|DD|TS|62|16-17. d|30.12.2016
3	Head of Account which is chargeable	·P 17th.
4	Instrument Order NO. & Date	EE|DD|WO|22|17-18 d|10-04-2017
5	Name Of Contractor	Sri. N. Thippeswamy, #9, 1st Cross, Saraswathi puram, Bangalore gate, Chitradurga
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	———
7	Measurement recorded in	19-06-2017
8	Check Measurement of the Asst	———
9	Name of the office/official in charge of the work	AEE T. Dasarahalli Sub Division
10	a) Asst. Eng/junior Eng	D.S. Manjunath.
	b) Asst. Exe Engineer	E. Ranganna.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
5-00	447926-00	—	52074.

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike.
D... ...di Division, Bangalore-57.

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬೆಂಗಳೂರು. ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು